

Inspection report of M/s Vindhyachal Super Thermal Power Plant.NTPC

P.O., Vindhyanagar, Distt. Singrauli (M P)-486885

In compliance of CPCB letter No. B-33011/7/2006/IPC-II-TPP, dated November 13, 2017 M/s Vindhyachal Super Thermal Power Plant, N.T.P.C., P.O., Vindhyanagar, Distt. Singrauli (M P)-486885 was inspected by Dr. Y.K. Saxena (Scientist 'B', CPCB, Regional Directorate, Bhopal), Shri R. Bandewar (SLA, CPCB, Regional Directorate, Bhopal), Sh. Sunil Kolhatkar (JLA, CPCB, Regional Directorate, Bhopal) during 15-16/11/2017.

The detailed inspection report is as follows:-

01	Name of the industry & Address	M/s Vindhyachal Super Thermal Power Plant, N.T.P.C.,P.O., Vindhyanagar, Distt. Singrauli (M P)-486885
02	Name of Contact person with designation Phone & Fax No:	R.K. Darbari AGM (EMG & AUD) Mob. No.: 9479482639 rkdarbari@ntpc.co.in Phone: 07805 247822 Fax. No.: 07805 247734
	Name of the CPCB officer and date of visit	Dr. Y.K. Saxena Scientist 'B' Shri Rameshwar Bandewar, SLA Shri Sunil Kolhatkar, JLA
	en eredgister e	15 - 16.11.2017

M/s Vindhyachal Super Thermal Power Plant , N.T.P.C., Vindhyanagar, Distt. Singrauli (MP) Page 1

3	Year of commissi	ioning	Stage	Unit No		ommissioning
			Stage-I	1		.09.88
				2		.09.89
THE PARTY				3	01	.02.90
- 10			35.	4	01	.09.90
				, 2	. 01	.04.91
		1000		6	01.	.02.92
			Stage-2	7		.07.00
7			Ta.	. 8		.10.00
-94			Stage-3	9		.12.06
				10		07.07
	The state of		Stage-4	11		03.13
	3.3			12		03.14
			Stage-5	13	30.	10.15
04	Category of Ind	ustry	OF STREET	Large		
05	Installed Capacit		Stage- I: Stage - II:	6 x 210 MW = 1260 2 x 500 MW = 1000		
05	nistaneu Çapatıı		Stage - II: Stage - III: Stage - IV: Stage - V:	2 x 500 MW = 1000 2 x 500 MW = 1000	MW O MW	
			Stage - II: Stage - III: Stage - IV: Stage - V: Total Statio	2 x 500 MW = 1000 2 x 500 MW = 1000 2 x 500 MW = 1000 1 x 500 MW = 500 n Capacity: 4760 MW	MW O MW	
05	Electricity Gene	rated & raw m	Stage - II: Stage - III: Stage - IV: Stage - V: Total Statio	2 x 500 MW = 1000 2 x 500 MW = 1000 2 x 500 MW = 1000 1 x 500 MW = 500 n Capacity: 4760 MW	MW D MW D MW MW	WH
		erated & raw m	Stage - II: Stage - III: Stage - IV: Stage - V: Total Statio	2 x 500 MW = 1000 2 x 500 MW = 1000 2 x 500 MW = 1000 1 x 500 MW = 500 In Capacity: 4760 MW irement Raw ma	MW O MW	WH Water (L/kwh)
	Electricity Gene	erated & raw m	Stage - II: Stage - III: Stage - IV: Stage - V: Total Statio	2 x 500 MW = 1000 2 x 500 MW = 1000 2 x 500 MW = 1000 1 x 500 MW = 500 In Capacity: 4760 MW	MW O MW MW MW	
	Electricity Gene Description	erated & raw m Electricity Generated (MUs)	Stage - II: Stage - III: Stage - IV: Stage - V: Total Statio	2 x 500 MW = 1000 2 x 500 MW = 1000 2 x 500 MW = 1000 1 x 500 MW = 500 In Capacity: 4760 MW irement Raw ma	MW O MW MW aterial requirement per K	Water (L/kwh)

M/s Vindhyachal Super Thermal Power Plant , N.T.P.C., Vindhyanagar, Distt. Singrauli (M.P.) Page 2

07 Process details with Material Balance:

In Thermal power plant boiler, coal combustion is taking place & in the process water present in the boiler tubes is converted into super heated steam by taking heat released from coal combustion. The super heated steam rotates turbine blades which are connected to the generator. This generator produce electricity which is further transmitted to different load centres. Super heated steam is cooled and condensed in condenser with the help of closed type cooling towers. Condensed water is recycled in the boiler again.

After coal combustion the fly ash produced is conveyed to ESP and from here fly ash is transferred to dry ash silos for its utilization in various products like brick manufacturing, Utilisation in cement industries, Road construction, mine filling etc. Unutilized fly ash is transported to ash dykes in slurry form through pipelines. Bottom ash is collected at the bottom of boiler furnace from where it is transported to ash dyke in slurry form by mixing water.

			THE RESERVE AND ADDRESS OF THE PERSON NAMED IN		THE WHITEHOUSE	MAN HER PROCESSION OF THE PERSON OF THE PERS
7 3 10 20	* Address	Pane			A STATE OF THE PARTY OF	Generated
5 5 999	100 21 6	A 100 F 110	Management States	A THE STATE OF	TOTAL PROPERTY.	Charles of St. Aug.

S.No		Water Consumption In KLD	Wastewater Generated In KLD	Water Consumption Per KWH
01	Process & Ash disposal	87300	29136	3.88
Q3	Cooling	242000		
05	Domestic	16900	3756	

M/s Vindhyachal Super Thermal Power Plant , N.T.P.C., Vindhyanagar, Distt. Singrauli (M.P.) Page 3

Effluent Treatment facilities provided & Disposal Details:

a) Ash Pond water Recirculation System: Decanted water from ash pond is being pumped back to the plant area by using 3 pumps. This water is being used further in the ash handling system. There are 4 nos. of Ash water recirculation System are provided for recirculation of decanted water of ash pond which are as follows:

Stage 1& 2: 1 AWRS (Ash Water Recirculation System)

Stage 3: 1 AWRS (Ash Water Recirculation System)
Stage 4: 1 AWRS (Ash Water Recirculation System)
Stage 5: 1AWRS (Ash Water Recirculation System)

- b) Boiler Blow Down: Boiler blow down is recycled through ETP and recycled after treatment & reused in process within the premises.
- c) Cooling tower blow down: Cooling tower blow down is not generated only evaporation loss is maintained through raw water make up.
- d) Plant Waste Water: Plant waste water like floor washing are channelized through trenches to ETP and recycled after treatment & reused in process within the premises.
- e) Domestic Waste Water: Township waste water is treated through STP and utilised in horticulture.

The Local	Horticalcare.	1000	A STATE OF THE PARTY OF THE PAR		
10	Whether ETP facilities/ adequate to achieve standards	of fol	e are 4 nos. of ETPs installowing capacity: ETP -1 for Stage -1:30 ETP -2 for Stage -2&3: ETP-3 for Stage -4:20 ETP-4 for stage -5:10	0 M3/h 200 M3/h 0 M3/h	ent of trade effluent
11	Status of consents & Authorization (validity)	S. No.	Stage	Consent No	Validity
	Consents / authorisation letter is enclosed at Annexure-1	1	Stage -1 -Air & Water	Con. No – AW - 10991,10989	31.08.2019

M/s Vindhyachal Super Thermal Power Plant , N.T.P.C., Vindhyanagar, Distt. Singrauli (M.P.) Page 4

		- 5 6	2	Stage -2 Ai	ir & Water	Con. No 16709	-AW -1	6707,	30.06.2019
		and a special and applications	3	Stage -3 A	ir & Water	Con. No	AW -	46387	30.11.2017
	ú.		4	Stage -4 A	ir & Water	Con. No 45540	AW-		30.06.2018
			5	Stage -5 A	ir & Water	Çon. No 45673	AW	-	31.07.2018
			6	Stage -4 A & Water	sh dyke -Air	Con. No 46283	AW	-	28.02.2018
	11 P	•	7	Authoriza Hazardou		HWA No (789/HO HSMD/	OPCB-	/2014)	10.01.2019
12	Fuel Co	nsumption	. 23						
	S. No.	Type of Fuel			9115	Fu	el Consu	mption	
					2014-15	162	2015-1	6	2016-17
	01	Coal			20.70 Lac M	T . 2	1.62 Lac	MT	21.86 Lac MT
	02	Furnace oil	-		9880 KL		9744 K		13736 KL
	03	Diesel '			2275 KL		2325 K	L	4293 KL
	-	of Coal being u	A PARTY		Audentinia				
	Year			al Consumption	Grade of coal	% As	h	% Sulph	ur Calorific Value
_	2014-15		720390	O Lac MT	' G10	• 35.2	8	0.3	3378
	2015-16	12-14-68 (1916)	129	2 Lac MT	G10	36.2	0	0.3	3415
	2016-17		21.8	6 Lac MT	G10	34.9	5	0.3	3562
13	Stack D	Oetails:							
	S. No.	Stack Attached To		ver Generation acity (MW)	Total	Fields Opera- tional	Stack Hi (m)	Stac Dia (m)	Qpacity Meter
	01	Unit-I		210	28	28	220		Yes
	02	Ųnit – II		210	28	28	meter	Contract of Automotive	Yes
	03	Unit - III		210	28	28			Yes

M/s Vindhyachal Super Thermal Power Plant , N.T.P.C., Vindhyanagar, Distt. Singrauli (M P) Page S

04	Ųnit - IV	210	28	28			Yes
05	Unit - V	210	28	28			Yes
06	Unit - VI	210	28	28	ÿ.		Yes
07	Unit - VII	500	64	64	275 meters		Yes
08	Unit - VIII	. 500.	64	64		6.5	Yes
09	Unit - IX	500	64	64	275 meters		Yes
10	Unit - X	500	64	64		6.5	Yes
11	Unit - XI	500	72	72	275 meters		Yes
12	Unit - XII	500	72	72		6.5	Yes
13	Unit - XIII	500	72	. 72	275 meters	6.5	γes

- 14 Whether APCDs provided are adequate to achieve standards
- The combustion gases of each unit of all 5 stages are de dusted through high efficiency Electro Static Precipitators & then are discharged into atmosphere through (total 13 no.) stacks of 220 m (06 nos.) & 275 m (7nos) height, respectively.
- 2. Flue Gas Desulfurization System (FGD) is installed in Unit # 13 (Stage V).
- 3. Pilot project of installation of SCR in Unit # 13 (Stage V) has been started and as informed by the industry this pilot plant shall be commissioned by 31.12.2017.
- 4. Industry has also informed that pilot project of SNCR is also going to be installed in Unit #13 (Stage V) and after receipt of some imported material this pilot plant of SNCR shall be commissioned by 28.02.2018.
- 5. Tender for installation of FGD in Stage III (Unit no. 9 & 10) and in Stage IV (Unit no. 11 & 12) has been floated on 31.07.2017

A) Fly Ash Utilisation / Disposal

M/s Vindhyachal Super Thermal Power Plant , N.T.P.C., Vindhyanagar, Distt. Singrauli (M P) Page 6

\$. No	Utilisation for	Quantity(Lac MT)
01	Brick manufacturing	0.30
02	Cement Industries	0.39
Q3	Fly ash issued to outside brick plants	0.97
04	Ash Dyke Raising	7.53
05	Bottom ash cover in ash dyke & others	7.66
Q6	Fly ash used in landfill / wasteland development	1.12
	Total	17.96

M/s Vindhyachal Super Thermal Power Plant , N.T.P.C., Vindhyanagar, Distt. Singrauli (M.P.) Page 7

0

1	_	Sendane	があります。	Details	ACTIVITY OF THE	Details	ails ·		The second secon	
S. No.	Detail	of Continuous	A.C.	Name	Make			Model	CEMS installation on	Date of Calibration
	System (CEMS)	WS)			Opacity Meter	Gas Analyzer	Opacity Meter	Gas Analyzer		•
	Latitude	Longitude	Stage-1	Unit 01 - 06	Combustion	Fuji Electric Co. Ltd	4500 MKIII	ZRE	07.11.2015	27.09.2017
	N24'06.076	_	Stage-2	Unit 07 - 08	Combustion	Fuji Electric Co. Ltd	4500 MKIII	ZRE	15.05.2015	10.11.2017
			Stage-3	Unit 09 - 10	LAND	Fuji Electric Co. Ltd	4500 MKIII	ZRE	15.05.2015	11,11,2017
			Satge-4	Unit - 12 Unit - 12	SICK MAIHAK	SICK MAIHAK	DT50	5710	2013	22.08.2017 18.04.2017
			Stage-5	Unit 13	SICK MAIHAK	SICK MAIHAK	DT50	\$710	25.11.2016	12.10.2017
60	Connectivi ty with	SPCB	Jan'2017 thm	Jan'2017 through logic ladder						
	Starts on	CPCB	Jan'2017 thro	Jan'2017 through logic ladder						

Scanned by CamScanner

Page 8 of 22

User User User https://intpcenvirologiciq.com/ rkdarbari@ntpc.co.in rkdarbari@ntpc.co.in rkdarbari@ntpc.co.in rkdarbari@ntpc.co.in rkdarbari@ntpc.co.in rkd2205\$ar results of last 30 days Copy enclosed at Annexure-2 Copy enclosed at Annexure-2 Calibrationschedule & CEMS: 03 months performing calibration activity Details of Conerol & Instrumentation) Department and his team along with monitoring team of chemistry department performing calibration activity Make Model Installed on CCCA200 CCCA00 CC	9	Web address & Portal		SPCB		https://ntpc.envirologiciq.com/	iciq.com/
Rkdarbari@ntpc.co.in	3		https	s://ntpc.envirologiciq.com	•		
User Id				ri co order © : - 1		rkdarbari@ntpc.c	o.in
Copy of monitoring results of last 30 days Copy enclosed at Annexure-2	11	User Id		rkdarban@ntpc.co.iii		Rkd2205\$ar	
Capy of monitoring results of last 30 days Copy enclosed at Annexure-2 Calibration schedule & calibration schedule & protocol adopted petals of Concern (GM (Control & Instrumentation) Department and his team along with monitoring team of chemistry department activity. Details of Concern (GM (Control & Instrumentation) Department and his team along with monitoring segol in this activity. Make Model Installed on (Chemistry department and his team along with monitoring seam of chemistry department activity. Installed on (Chemistry department and his team along with monitoring seam of chemistry department activity. Model Installed on (Chemistry department and his team along with monitoring seam of chemistry department activity. Installed on (Chemistry department and his team along with monitoring seam of chemistry department activity. Installed on (Chemistry department and his team along with monitoring seam of chemistry department activity. Installed on (Chemistry department and his team along with monitoring seam of chemistry department activity. Installed on (Chemistry department and his team along with monitoring seam of chemistry department. Installed on (Chemistry department and his team along with monitoring seam of chemistry department. Installed on (Chemistry department and his team along with monitoring seam of chemistry department. Installed on (Chemistry department and his team along with monitoring seam of chemistry department. Installed on (Chemistry department.) Installed on (Chemistry department.) Installed on (Chemistry department.) Installed on (Chemistry department.) Installed on (Chemi	12	Password		rkd2205\$ar			
Calibration schedule & protocol adopted CEMS: 03 months Cemositivity CEMS: 03 months CHEMS: 03 months CEMS: 03 months CHEMS: 03 mon	m	Copy of monitoring results of last 30 days	Copy enclosed at An	nexure-2			
Details of Concern GM (Control & Instrumentation) Department and his team along with monitoring bearing activity. Official engaged in this activity. Detail of Continuous Make Model Installed on O7.10.2015 Installed	4	Calibration schedule & protocol adopted	CEMS: 03 months			The of the mistry depart	ment are
Detail of Continuous Location Make Model Installed on O7.10.2015 Water Quality 1. EQMS Stage-1 Hack {ρH & TSS} PC200 SC200 O7.10.2015 C (CWQMS) 2. EQMS Stage-2 do do 12.10.2015 C 2. EQMS Stage-3 do do 28.08.2015 C 4. EQMS Stage-5 do do 28.08.2015 C	LO .	Details of Concern Official engaged in this activity	GM (Control & instrume performing calibration a	entation) Department and sctivity.	his team along with monitoring	12 (2011)	11 10
Water Quality 1. EQMS Stage-1 Hack {pH & TSS} SC200 07.10.2015 Monitoring System Monitoring System (CWQMS) 1. EQMS Stage-1 Hack {pH & TSS} SC200 07.10.2015 (CWQMS) 2. EQMS Stage-5 do do 12.10.2015 3. EQMS Stage-5 do 28.08.2015 4. EQMS Stage-5 do 28.08.2015	9	Detail of Continuous	Location	Make	Model	Installed on	Calibration
2. EQMS Stagedo 12.10.2015 2.8.3 3. EQMS Stage-4dodo 28.08.2015 4. EQMS Stage-5do 28.08.2015		Water Quality Monitoring System	ı	Hack (pH & TSS)	SC200 TOC-4200	07.10.2015	01.12.2017
EQMS Stagedo 12.10.2015 2&3 EQMS Stage-4do 28.08.2015 EQMS Stage -5do 28.08.2015		(CWQMS)		(accob)			
EQMS Stage-4do 28.08.2015 EQMS Stage -5do 28.08.2015				op	op	12.10.2015	01.12.2017
EQMS Stage -5do 28.08.2015	4			op	op	28.08.2015	02.12.2017
			4. EQMS Stage -5	op	op	28.08.2015	02.12.2017

	with server Starts on	Jan'2017 through logic ladder	er.		
	CPCB	Jan'2017 through logic ladder	er		1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 -
18	Web address & portal	dS	SPCB	CPCB	
)	が他のはいいから	https://ntpc.en	https://ntpc.envirologiciq.com/	.https://ntpc.envirologiciq.com/	/moɔ.
19	User Id	rkdarbari@ntpc.co.in		rkdarbari@ntpc.co.in	
20	Password	rkd2205\$ar	-	Rkd2205\$ar	• -
21	Copy of monitoring results of last 30 days	Copy of monitoring results	onitoring results of EQMS is enclosed at Annexure-3	it Annexure-3	
22.	Calibration schedule & protocol adopted	EQMS: Yearly GM (Control & Instrumenta	tion) Department and h	EQMS: Yearly GM (Control & Instrumentation) Department and his team along with monitoring team of chemistry department are	partment are
		performing calibration activity.	vity.		-81
28	Continuous Ambient Air	Location	Make	Model	Installed on
	Quality Monitoring	1.AAQMS HINDI SCHOOL		1.PM 10 & PM 2.5 (FH62C14)	10.12.2008 to
	System	2.AAQMS NH-2 3.AAQMS.MGR	THERMO FISHER SCIENTIFIC	2.SO2 (431-BPSAA)	13.12.2008
		4.AAQMS PT PLANT		3.NOx (42I-BPMSDAA)	
				4.CO2 (410I-DBZPDAA)	
	ectivity	blet aired day out a received	10		
	with CPCB server starts	Jan 2017 through logic ladder	<u>.</u>		

		GM (Control & Instrumentation) Department and his team is responsible for operation and maintenance or concerns GM (Control & Instrumentation) Department and his team along with monitoring team of chemistry department are performing calibration activity. Copy of Continuous Ambient Air Quality Monitoring System is enclosed at Annexure-4	which can be retrieved from the central server of the unim	Page 11 of 33
https://ntpc.envirologiclg.com/	https://ntpc.envirologicia.com/	GM (Control & Instrumentation) Department and his GM (Control & Instrumentation) Department and his performing calibration activity. Copy of Continuous Ambient Air Quality Monli	More than 03 years data can be stored in the server vinstrument.	
SPCB	CPCB	cern ed in this	retrieval of n of on-line.	
Web		Details of Concern Official engaged in this activity	Storage and rettleval of historical data of on-line.	
		2	30	

OBSERVATIONS

Compliance Under Air Act :-

- 1. Unit is having valid air consents for all 5 stages & V-4 ash dyke.
- 2. The unit has provided the following air pollution control devices in all 13 units (1 to 5 stages).

Stage	Unit	Capacity	APCDs	No. of field	Installation Date	Stack height & diameter
Stage -1	Unit-1	210	ESP	28	1-Sep-88	220 m, 4.4
	Unit-2	210	ESP	28	1-Jan-89	220 m, 4.4
72.73	Unit-3	210	ESP	28	1-Feb-90	220 m, 4.4
	Unit-4	210	ESP	28	1-Sep-90	220 m, 4.4
A Land	Unit-5	210	ESP	28	1-Apr-91	220 m, 4.4
	Unit-6	210	ESP	28	1-Feb-92	220 m, 4.4
Stage-2	Unit-7	500	ESP	64	1-Jul-00	275m,6.5
	Unit-8	500	ESP	64	1-Qct-00	275m,6.5
Stage-3	Unit-9	500	ESP	64	1-Dec-06	275m,6.5
	Unit-10	500	ESP	64	15-Jul-07	275m,6.5
Stage-4	Unit-11	500	ESP	72	1-Mar-13	275m,6.5
	Unit-12	500	ESP	72	27-Mar-14	275m,6.5
Stage-5	Unit-13	500	ESP FGD	+ 72	30-Oct-15	275m,6.5

Page 12 of 22

3. Flue Gas Desulfurization System (FGD)

FGD is installed with 100% flue gas conditioning in Stage - V, Unit # 13. Flue gas is taken to FGD first on 27.03.2017 with 01 booster fan and permanent system commissioning has been completed in July 2017.

Tender for installation of FGD in Stage - III (Unit no. 9 & 10) and in Stage - IV (Unit no. 11 & 12) has been floated on 31.07.2017.

Copy of tender is enclosed at Annexure-5

4. Selective Catalytic Reaction (SCR) & Selective Non Catalytic Reaction (SNCR):

- Installation of pilot plant for SCR is under progress and it shall be commissioned by 31.12.2017.
- ➤ For pilot plant of SNCR some equipment are awaited from Germany and it is expected to be commissioned by 28.02.2018.
- Based on the results of above pilot schemes for NOx reduction, the best technology will be adopted for NOx reduction
 Copy of letters given by the industry is enclosed at Annexure-6
- 5. Continuous Emission Monitoring System (CEMS)

Unit has installed Continuous Emission Monitoring System (CEMS) in all 13 Units of all 5 stages for the SOx, NOx and PM.

Additionally, unit has installed online Hg monitoring system in Unit-13 Stage-5 on 16.10.2017. at the time inspection the system was under commissioning.

6. Continuous Ambient Air Quality Monitoring System (CAAQMS)

Industry has installed 4 nos of continuous ambient air quality monitoring stations in all 4 directions at following locations:

- ▶ NH₂ area
- Merry Go Round Office
- > PT-Plant Area
- ➤ At Hindi School

Following parameters are being monitored by the station:

Page 13 of 22

- PM₁₀
- PM_{2.5}
- SO₂
- · Nox
- CO2

8. Fugitive Emission:

Fugitive Dust Emission within plant Premises and around the coal handling plant & coal stockyard, adequate coal dust extraction & suppression system have been provided in various areas as per functional requirements as given below:

- Jet suppression system: for paddle feeder below track hopper.
- water sprinkler system : used in CHP area.
- For dust control in Coal conveyor belt, Closed Conveyor System has been provided to prevent dust emission & in all transfer points Dust Succession System provided & for coal storage closed area has provided.
- Belt conveyors are fully covered.

9. Ash Management

Following two types of ash is generated in the unit:-

- Fly Ash: Fly ash is conveyed from boiler to ESP through ID -Fan. From ESP is taken into buffer hopper from there it is sent to dry fly ash silos. From silos fly ash is disbursed in closed trucks to cement & other ash based industries. Unutilized fly ash is sent to ash dykes by mixing water in to fly ash & this slurry is transported to ash dyke through pipelines.
- ➤ Bottom Ash: Bottom ash is collected from the bottom of boiler furnace water is mixed in bottom ash to make slurry & this slurry is disposed into ash dyke through ash pipe lines.

	(6x,210MW)	Stage – II (2 x 500 MW)	Stage – III (2x 500 MW)	Stage – IV (2x 500 MW)	Stage - V (1x500MW)
Status	Under erection with	Existing	EXISTING	Under Erection	Existing

Page 14 of 22

	ESP R&M				
No. of Silos	04	03	02	04	02
Capacity of	1000 m³ each (Under erection)	500 m ³ each	1250 m³ each	1000 m3 each (Under erection)	1000 m each
Operation · Timings	-	Round the Clock	Round the Clock	<u></u>	Round the Clock
Provision of Rail Loading Facility	With Rail loading facility	Not Available	Not Available	With Rail loading facility	Not Available
Location of Ash Silos	Adjacent to Plant (outside the boundary wall)				all)

Name	2014 - 15	2015 - 16	2016 - 17
Coal Consumption (Lac MT)	207	216.23	218.55
Ash Generation (Lac MT)	73.11	78.29	76.39
Ash Utilization (Lac MT)	19.51	13.82	17.96

ASH UTILIZATION IN 2016 - 17

ŞI. No.	Area of Utilization	Qty. (Lac MT)
1	Fly ash issued to Industries (Cement & Asbestos)	0.39
2.	Fly ash issued to outside brick plants	0.97
3.	Fly ash used for brick manufacturing at NTPC Vindhyachal	0.30
4.	Fly ash used for Ash Dyke Raising	7.53
5.	Fly ash used in Landfill / Wasteland development	1.12
6.	Bottom ash cover in Ash Dyke & Others	7.66
	TOTAL	17.96

Page 15 of 22

10.The units of Stage – I (6 x 210 MW) of the industry is commissioned during the year 1988 to 1992 and the units of Stage – 2 (2 x 500 MW) was commissioned during the year 2000. These units are more than 17 to 25 years old. As per the conditions given in earlier air consent renewed by MPPCB, the industry is maintaining stack particulate matter emission levels below 150 mg/Nm3 and 100 mg/Nm3 respectively for Stage – 1 and Stage – 2.

However, as per latest renewal of air consent given by MPPCB to the industry the PM emission limit is given as 50 mg/Nm3.

As informed by the industry vide letter 060/EMG/2017 dated 15.11.2017 they have taken up the matter with MPPCB vide their letter dated 31.10.2015, 10.04.2017 and requested MPPCB that above plants are old and meeting of revised emission norms with existing ESP is not possible. Industry has further informed MPPCB that they have already started Renovation & Modernization of ESPs of Stage – I & II also which shall be completed by 31.03.2018 and requested MPPCB to amend the air consent condition and give PM emission limit as 150 mg/Nm3 and 100 mg/Nm3 respectively for Stage – 1 and Stage – 2. Industry has also submitted its above request to MPPCB through Narmada XGN portal of MPPCB on 10.04.2017.

Copy of letters given by the industry is enclosed at Annexure-7

11. During the inspection dated 15-16/11/2017 manual monitoring was conducted in all 13 units (5-stages). The manual monitoring results and the On-Line monitoring data are compared as below:-

Page 16 of 22

M/s Vindhyachal Super Thermal Power Plant, N.T.P.C., P.O., Vindhyanagar, Distt.
Singrauli (M P)
15-16/11/2017

0

Date of monitoring: 15-16/11/2017	Parameter	Manual Monitoring Results (mg/Nm3)	Online real time monitoring (mg/Nm3)	Prescribed emission standards as per consent (mg/Nm3)
	SO ₂	1181.0	1084.13	No Limit
Unit-1 (Stage-1)	NO _x	465.0	460.41	No Limit
	PM	44.0	88.57	50
	SO ₂	1146.0	608.72	No Limit
Unit-2 (Stage-1)	NOx	563.0	694.77	No Limit
	PM .	84.0	71.58	50
	SQ ₂	1166.0	1032.60	No Limit .
Unit-3 (Stage-1)	NO _x	603.0	580.13	No Limit
	PM ·	75.0	107.99	50
	SQ ₂	1138.0	866.07	No Limit
Unit-4 (Stage-1)	NO _x	569.0	777.15	No Limit
	PM	98.0	72.13	50
	SQ ₂	1172.0	1085.39	No Limit
Unit-5 (Stage-1)	NOx	572.0	654.03	No Limit
	PM	98.0	101.62	50
	SO ₂	1083.0	977.02	No Limit
Unit-6 (Stage-1)	NO _x	580.0	682.79	No Limit
ž.	PM	90.0	65.51	50
	50 ₂	1175.0	1233.83	No Limit
Unit-7 (Stage-2)	NO _x	459.0	472.96	No Limit
	PM	42.0	59.64	50

Page 17 of 22

	SO ₂	1078.0	908.76	No Limit
Unit-8 (Stage-2)	NO _x	503.0	543.55	No Limit
	PM	46.0	40.57	50
	SO ₂	1204.0	846.54	200
Unit-9 (Stage-3)	NQ _x	392.0	355.67	300
	PM	35.0	45.04	50
	\$Q ₂	1189.0	1141.36	200
Unit-10 (Stage-3)	NO _x	322.0	338.07	300
	PM	33.0	44.24	50
-	SO ₂	1175.0	91.19	No Limit
Unit-11 (Stage-4)	NO _x	428.0	125.33	No Limit
	PM	45.0	25.12	150 .
	SQ ₂	1266	94.70	No Limit
Unit-12 (Stage-4)	NO _x	490.0	111.58	No Limit
	PM	39.0	24.41	150
	SQ ₂	189.0	170.63	200
Unit-13 (Stage-5)	NO _x	1204	224.82	300
	PM ·	20.0	38.87	50

Copy of analysis Report is enclosed at Annexure-8

- As per the consent issued by MPPCB the Particulate Matter (PM) emission from stack is above the limit in the Unit Nos., 02, 03, 04, 05 and 06.
 - > SO₂ emission from stack is above the limit in Unit Nos. 09 and 10 as per consent limit.
 - > NO_x emission from stack is above the limit in Unit Nos. 09, 10 and 13 as per consent limit.

Compliance Under Water Act :-

- 1. Unit is having valid water consents for all 5 stages & V-4 ash dyke.
- NTPC Vindhyachal Super Thermal Power Station has installed 13 nos. of cooling towers (01 for each unit) of closed cycle type for cooling of process water. Water in

Page 18 of 22

the cooling tower is recycled in the system for cooling process.

3. Effluent Treatment Plant:

➤ Unit has installed 4 nos. of ETPs located behind stage -1, behind stage -3, behind stage -4 & adjacent to stage 5. Water from boiler blow down, condenser cooling, floor washing etc are taken into these ETPs for treatment, the treated wastewater has been reused in process water within the premises. ETP installed for the treatment of trade effluent of following capacity:

ETP -1 for Stage -1:300 M³/h
 ETP -2 for Stage -2&3:200 M³/h
 ETP-3 for Stage -4:200 M³/h
 ETP-4 for stage -5:100 m³/h

- > At the time of visit it was found that treated effluent is not being discharged outside the factory premises.
- Industry has installed online effluent quality monitoring system (EQMS) in ETP 1, ETP 2 and ETP 3 a for parameters pH, Conductivity, BOD, COD, TSS, Oil & Grease and Temp. Online monitoring results are sent to servers of CPCB &MPPCB. In ETP 4 (Stage 5) EQMS has been installed but the data is not communicated to the servers of CPCB and MPPCB.

4. Sewage Treatment Plant (STP):

Industry has installed STP based on extended aeration process of 6 MLD capacity.6 nos of diffused aerators are installed for aeration treated domestic waste water being used in greenbelt development /gardening within the premises.

5. Coal Slurry Settling Pit (CSSP):

Industry has installed 02 nos. CSSP for treatment of effluent mixed with coal particles. Clear water from the CSSP is reused in water sprinkling in the coal yard.

6. Ash Dykes:

NTPC Vindhyachal has constructed 05 nos. of ash dykes of vlz. V1, V2, V3A &

Page 19 of 22

V3B and V4. During visit I had found that no effluent is being discharged outside the ash dyke. Water from the ash dyke is being recycled to plant premises through Ash Water Recirculation System (AWRS).

CAPACITY (Cubic Meter)
135
180
77
42
120

Compliance Under Hazardous Waste:-

- Unit is obtained valid Hazardous Waste Authorization for the plant which is valid up to 10.01.2019.
- Industry has constructed Hazardous Waste Storage site as per Hazardous Waste (Management & Handling) Rules ,the size of the room 20m x4m (approx).
- 3. Hazardous Waste Display board is installed & the quantity of hazardous waste is displayed outside the room.
- 4. Drains & collection pit also constructed inside the hazardous waste storage room.
- 5. Details of hazardous waste authorization type & quantity of hazardous waste is also displayed at the factory gate.
- 6. Following disposal methods has been adopted by the industry for disposal of hazardous waste:
 - Used oil (5.1) soled to authorized recyclers.
 - Spent Resin (34.2) disposed of f through TSDF- Pithampur.
 - Discarded Container (33.3) soled to authorized recyclers.
- 7. During the time of visit only 18 MT Used oil store in hazardous waste room.

Page 20 of 22

Other Observations:-

0

- Unit has adequate environmental monitoring laboratory facility & qualified monitoring persons.
- The industry has provided cemented road all over inside the plant & good housekeeping is being maintained.
- Unit has planted more than 22 lacs plants of different species (Neem, Pipal, Pakar, Jetropha, Karanj etc) inside & outside the plant premises.
- 4. During the visit the unit was found mainataing Zero liquid discharge condition.
- 5. PTZ- camera & flow meters are not installed in all 4 ETPs & ash dyke areas.
- Unit has installed 2 nos. of H₂-plants (20 + 10 m3/h) capacity.
- Unit has closed cycle cooling system.
- 8. Unit is drawing raw water from the discharge canal of NTPC Singrauli.
- Unit has provided public display board system for AAQMS data.
- 10.Unit has not maintained proper calibration record of all Continuous Emission Monitoring System (CEMS), Continuous Ambient Air Quality Monitoring System (AAQMS) and Continuous Water Quality Monitoring System (CWQMS).

Suggestion:

- Unit should install PTZ camera with night vision facility and flow meters and connect
 it with servers of CPCB & MPPCB.
- Unit has should ensure to maintain proper calibration record of all Continuous Emission Monitoring System (CEMS), Continuous Ambient Air Quality Monitoring System (AAQMS) and Continuous Water Quality Monitoring System (CWQMS).
- 3. The industry shall take effective steps for utilization of fly ash as per fly ash notification.
- Unit shall control Particulate Matter (PM) emission from stack in Unit Nos., 02, 03, 04, 05, 06 as per consent limit.

Page 21 of 22